

NovaChem Chemicals Pvt. Ltd.

NovaChem Industrial Plant

Plot No. 18, GIDC Industrial Estate,
Vadodara, Gujarat - 390010

Safety Observation Report

Document Information

Document UUID	4FB022A2
Document Number	SAF_EVT-050
Event ID	EVT-050
Chain ID	CH-017
Equipment ID	B-101
Department	Quality
Generated On	15-Jul-2026 14:01
Confidentiality	Internal Use Only

Document Control

Document Number	SAF_EVT-050
Issue Date	02-Jun-2026
Revision	Rev-1.0
Prepared By	Suresh Kumar
Approved By	Neha Singh
Status	Approved

Safety Information

Safety Report Number	SAF_-050
Event ID	EVT-050
Department	Quality
Area	Utility
Shift	Evening
Reported By	Production Floor
Severity	Medium
Status	Closed

Equipment Details

Equipment ID	B-101
Equipment Name	Steam Boiler

Area	Utility
Department	Quality
Shift	Evening
Reported From	Production Floor
Asset Criticality	Critical
Failure Category	Mechanical
Downtime	3 Hours

Safety Event Description

Safety observation recorded for:

Equipment Name:
Steam Boiler

Observation:

Abnormal vibration

Hazard Identification

Potential hazard identified:

Failure Category:

Mechanical

Severity:

Medium

Risk Assessment

Risk Level:

Medium

Asset Criticality:

Critical

Immediate Action Taken

Immediate action taken:

Bearing replaced

Root Cause Analysis

Bearing wear

Corrective Action

Bearing replaced

Preventive Action

Conduct regular safety inspections
and ensure compliance with safety procedures.

Safety Officer Remarks

Equipment performance is within acceptable limits.

Safety Compliance Checklist

☒ Lock Out / Tag Out (LOTO) Followed

☒ PPE Worn

☒ Visual Inspection Completed

☒ Lubrication Checked

☐ Leak Inspection Completed — Pending

☒ Alignment Verified

☒ Trial Run Successful

Previous Equipment History

Event	Date	Failure	Status
EVT-011	2026-02-05	Scale buildup	Closed
EVT-012	2026-02-08	Follow-up	Closed
EVT-013	2026-02-11	Routine	Closed
EVT-014	2026-02-14	Follow-up	Closed
EVT-015	2026-02-17	Scheduled	Closed
EVT-020	2026-03-04	Calibration drift	Closed
EVT-035	2026-04-18	Scheduled	Closed
EVT-050	2026-06-02	Bearing wear	Closed

Recommendations

Conduct thermography inspection next month.

Linked Documents

- WO_EVT-050.docx
- MNT_EVT-050.docx
- INS_EVT-050.docx
- EMAIL_EVT-050.txt

Approval

Prepared By	Suresh Kumar
Approved By	Neha Singh